

Act ID	Description	Orig Dur	Early Start	Early Finish	2018												2019												2020											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S							
<b>Pre Design Phase</b>					<ul style="list-style-type: none"> <li>■ Building Survey / Base Plans</li> <li>■ Programming / Interviews</li> <li>■ Confirm Environmental Scope</li> <li>■ Owner Review Meeting</li> </ul> <div style="text-align: center; font-size: 24px; color: red; font-weight: bold;">DRAFT</div>																																			
1000	Building Survey / Base Plans	21d	16APR18	06MAY18																																				
1010	Programming / Interviews	21d	16APR18	06MAY18																																				
1020	Confirm Environmental Scope	21d	16APR18	06MAY18																																				
1030	Owner Review Meeting	5d	07MAY18	11MAY18																																				
<b>Schematic Design Phase</b>					<ul style="list-style-type: none"> <li>■ Prepare Schematic Designs</li> <li>■ Prepare SD Budget</li> <li>■ Owner Design Review Meeting</li> <li>■ Finalize Schematic Designs</li> </ul>																																			
2000	Prepare Schematic Designs	28d	07MAY18	03JUN18																																				
2010	Prepare SD Budget	5d	28MAY18	01JUN18																																				
2020	Owner Design Review Meeting	5d	04JUN18	08JUN18																																				
2030	Finalize Schematic Designs	10d	04JUN18	13JUN18																																				
<b>Design Development Phase</b>					<ul style="list-style-type: none"> <li>■ Prepare Documents</li> <li>■ Select Systems</li> <li>■ Select Materials</li> <li>■ Discuss Finishes</li> <li>■ Owner DD Review</li> </ul>																																			
3000	Prepare Documents	28d	14JUN18	12JUL18																																				
3010	Select Systems	21d	14JUN18	05JUL18																																				
3020	Select Materials	21d	21JUN18	12JUL18																																				
3030	Discuss Finishes	21d	21JUN18	12JUL18																																				
3040	Owner DD Review	5d	08JUL18	12JUL18																																				
<b>Construction Document Phase</b>					<ul style="list-style-type: none"> <li>■ Prepare 90 % Documents</li> <li>■ Finalize Finishes and Designs</li> <li>■ Environmental Abatement Package</li> <li>■ Owner Review Meeting</li> <li>■ Complete 100% Bid Documents</li> </ul>																																			
4000	Prepare 90 % Documents	42d	13JUL18	23AUG18																																				
4010	Finalize Finishes and Designs	21d	03AUG18	23AUG18																																				
4015	Environmental Abatement Package	28d	14JUN18	12JUL18																																				
4020	Owner Review Meeting	5d	24AUG18	28AUG18																																				
4030	Complete 100% Bid Documents	14d	24AUG18	06SEP18																																				
<b>Bidding Phase</b>					<ul style="list-style-type: none"> <li>■ Advertise for Bid Environmental</li> <li>■ Bid Review and Award</li> <li>■ Advertise for Bid Construction</li> <li>■ Bid Review and Award Period</li> </ul>																																			
4090	Advertise for Bid Environmental	28d	14JUN18	12JUL18																																				
4095	Bid Review and Award	14d	13JUL18	26JUL18																																				
5000	Advertise for Bid Construction	30d	07SEP18	06OCT18																																				
5010	Bid Review and Award Period	14d	07OCT18	20OCT18																																				
<b>Construction Phase</b>					<ul style="list-style-type: none"> <li>■ Preparation of Leased Facility</li> <li>■ Owner Vacate Facility</li> <li>■ Environmental Abatement Period</li> <li>■ Construction Period</li> <li>■ Owner Occupancy</li> </ul>																																			
6000	Preparation of Leased Facility	45d	01AUG18	14SEP18																																				
6005	Owner Vacate Facility	14d	15SEP18	28SEP18																																				
6008	Environmental Abatement Period	21d	29SEP18	19OCT18																																				
6010	Construction Period	480d	20OCT18	16FEB20																																				
6020	Owner Occupancy	30d	17FEB20	17MAR20																																				

Start date	16APR18
Finish date	17MAR20
Data date	16APR18
Run date	12MAR18
Page number	1A
© Primavera Systems, Inc.	

## Bergenfield Town Hall Renovations

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point